



## WELCOME PLAZA AND LIFT STATION 4 PROJECT UPDATE 09/30/16

**Jerisich Dock Update:** No moorage will be charged during electrical system upgrades scheduled on Oct. 6<sup>th</sup> and 7<sup>th</sup>. **MOORAGE TIME LIMITS STILL APPLY.**

**Public access to Jerisich Dock will be maintained throughout the course of the project.**

### **Pedestrian Update:**

The sidewalk adjacent to Skansie Park will be closed the first week of October. Pedestrians will be re-routed to the sidewalk on the south side of Harborview Drive. A temporary crosswalk will be installed as part of the sidewalk closure. The Pedestrian detour along this portion Harborview Drive will remain in place until the project is completed.

### **Work in Progress:**

**Skansie Park Restrooms.** The restroom building has been demolished. A temporary restroom is located next to the Skansie House. Other restroom facilities are located at the Maritime Pier and Eddon Boat Park located on Harborview Drive.

**Fishermen's Memorial.** The Fishermen's Memorial has been temporarily moved to a secure location and will be reinstalled during the final phase of construction.

### **Other Work:**

- The contractor is excavating for the new 24 feet deep lift station wet well as well as the foundation for the new restroom facility.
- A stormwater treatment tank has been installed and will remain for most of the project.
- Phase 1 of the electrical work has been completed.

### **Upcoming Work:**

- Excavation continues for the installation of the new Wet Well structure. The shoring system, along with the associated de-watering wells, is being installed that will hold back the surrounding soil to allow for the excavation of the 24' deep pit that will house the net wet well structure. During this excavation, dump trucks will be entering and leaving the site.
- Phase 2 electrical work. The Contractor is in the process of transferring the electrical power from the park and dock sites to its permanent location in the park that is out of the area of construction. During this time, Jerisich Dock and the Skansie house will be without power while the lines are relocated and reconnected. This outage is expected to take less than two days, which is currently scheduled for October 6<sup>th</sup> and 7<sup>th</sup>.

***DOWNTOWN GIG HARBOR IS OPEN FOR BUSINESS DURING CONSTRUCTION  
PLEASE SUPPORT LOCAL BUSINESSES***

***ACCESS TO BUSINESSES and RESIDENCES WILL BE MAINTAINED AT ALL TIMES.***

### **Primary project contact:**

George Flanigan, Construction Supervisor  
[FlaniganG@cityofgigharbor.net](mailto:FlaniganG@cityofgigharbor.net) or (253) 853-7695

### **Project Updates:**

Project updates will be posted on the Skansie Park Project website at [www.SkansieParkProject.com](http://www.SkansieParkProject.com).

The City will circulate periodic updates by email. If you know someone that would be interested in receiving these email notices, please contact Maureen Whitaker, Executive Assistant at [WhitakerM@cityofgigharbor.net](mailto:WhitakerM@cityofgigharbor.net).