



WELCOME PLAZA AND LIFT STATION 4 PROJECT UPDATE 4/03/17

Work in Progress:

The City's contractor, Stellar J Corporation has completed all roadway civil work, constructed the ADA pedestrian ramps, and has paved Harborview Drive. Striping of the roadway will take place at a later date and the lane shift will remain in effect until the project is complete. Stellar J and their subcontractors continue to work on the building and the reclaimed cedar siding is now being installed. Crews will be working on the installation of the water feature plumbing and electrical and will be working on placing the concrete slab in the plaza area in anticipation of installation of the plaza pavers. Stellar J will be clearing out the park of all their storage containers and extra construction material in preparation for the landscaping subcontractor to come in and begin installation of the under drain system, irrigation system and the import of new top soil and sod.

Behind the scenes the crews are working inside the mechanical/electrical room and the wet well, fitting piping together, running electrical wires and installing pumps. They will be starting up and testing the new wet well in mid-April. Following a successful commissioning period of the new system, the old lift station will be decommissioned and demolished, and the backup pump that sits next to the sidewalk will be moved into the new building. The temporary power poles will be removed and the crews will finish the work in the area of the old lift station.

Stellar J Corporation has stated that they are on schedule and anticipate being completed by May 24, 2017.

Temporary Traffic Configuration:

The temporary lane shift will remain in effect until the end of the project.

Pedestrian Detour:

The sidewalk adjacent to Skansie Park remains closed. Pedestrians are re-routed to the sidewalk on the south side of Harborview Drive. A temporary crosswalk is part of the sidewalk closure. The pedestrian detour along this portion of Harborview Drive will continue to remain in place until the project is completed.

Remaining Work and Timelines:

April – June 2017 Complete the construction of the replacement Lift Station No. 4 and Welcome Plaza that includes two public restrooms, two public family restrooms with showers, and other facilities to support the boating community that utilizes Jerisich Dock.

**DOWNTOWN GIG HARBOR IS OPEN FOR BUSINESS DURING CONSTRUCTION
PLEASE SUPPORT OUR LOCAL BUSINESSES**

ACCESS TO BUSINESSES AND RESIDENCES WILL BE MAINTAINED

PUBLIC ACCESS TO JERISICH DOCK WILL BE MAINTAINED DURING CONSTRUCTION

Primary Project Contact:

George Flanigan, Construction Supervisor
FlaniganG@cityofgigharbor.net or (253) 853-7618

Project Updates:

These project updates will be posted on the Skansie Park Project website at www.SkansieParkProject.com. The City will continue to also circulate periodic updates by email. If you know someone that would be interested in receiving these email notices, please contact Maureen Whitaker, Executive Assistant at WhitakerM@cityofgigharbor.net