



CONSTRUCTION REVIEW BULLETIN

AN UPDATE ON CONSTRUCTION ACTIVITIES AT GIG HARBOR WWTP

3510 Grandview Street • Gig Harbor, WA 98335 • Phone: 253.851.8136 • Fax: 253.853.7597 Issue 14• June 2010

Overview

The Wastewater Treatment Plant (WWTP) is nearing capacity. As a result, the City may not be able to grant any additional sewer capacity reservation certificates (CRC's) until the WWTP expansion is completed in the fall of 2010. The WWTP expansion will increase capacity to treat additional sewer flows. Construction began in April 2009 and will be completed in October 2010.



Need Information?



For more information about the WWTP project, please contact Stephen Misiurak at the City of Gig Harbor, Public Works Engineering Department.

(253) 853-7626

WWTP Phase 1 Improvements PROJECT #CSSP-0702

Project Description

This project includes:

- Constructing new buildings, tanks and retaining walls.
- Installing new process piping & equipment and Owner-supplied equipment.
- Modification & demolition of existing facilities & structures.
- Improvements to instrumentation, control, telemetry, and power power systems.
- Site clearing, grading, final surfacing and landscape improvements.

Timeline & Budget

This project will be completed on the following timeline:

- Notice to proceed April 15, 2009.
- Substantial completion October 6, 2010.

Original Budget (sales tax included)	\$10,883,949.00
Force Account Budget (Original Budget 200,000 Change Order 75,000)	\$275,000.00
Force Account Budget used	\$216,200.00
Force Account balance remaining	\$58,800.00
Change Orders to Date	\$82,309.20
Budget after Change Order	\$10,966,258.20
Amount earned this month	\$309,031.52
Amount earned to Date	\$9,489,600.33
Percent Complete	86.5%
Remaining Contract Balance	\$1,476,657.86

PROJECT CONTRACTOR AND CONSULTANTS:

General Contractor
Prospect Construction, Inc.
Design Engineer
Cosmopolitan Engineering Group
Construction Manager
Parametrix

AN UPDATE ON CONSTRUCTION ACTIVITIES AT GIG HARBOR WWTP

3510 Grandview Street • Gig Harbor, WA 98335 • Phone: 253.851.8136 • Fax: 253.853.7597 Issue 14 • June 2010

Completed In June

- Anoxic D-Box Complete & Anoxic Mixer Training Complete
- RAS/WAS Piping Install Complete—Painting Started
- Thickening Building Equipment & Piping Complete
- Odor Control Slab Complete



Thickening Building



RAS/WAS Piping



Anoxic Basins Mixers Installed



Odor Control Slab Being Completed